



RE: ENGINEERS REPORT
BALTIMIC CITY COUNCIL MEETING - APRIL 16TH, 2024 @ 7:00 PM

Mayor Mclsaac/Council,

The following is a status report of current projects and other general engineering projects that ISG has been working on over the past month.

Water Main Looping Project – Project Construction Phase

- A preconstruction meeting was held on Friday, April 12th between 605 Companies, the City of Baltic, SECOG, DANR, and ISG.
- A tentative construction schedule was provided by Zach Dinger of 605 Companies
 - Anticipated Construction Start Date: **June 24th, 2024**
 - Anticipated Completion Date: **September 13th, 2024**
 - Project Pause: **4th of July (4th - 8th)**
 - Substantial Completion Date: **September 15th, 2024**
 - Final Completion Date: **October 15th, 2024**
- This project will be split into two sections. Work around 4th and 5th Street will be completed as phase 1 and the 6th to 7th Street loop will be completed as phase 2. It is planned that Phase 1 will be completed prior to starting Phase 2. Phase 1 is scheduled to be completed prior to school starting in the fall to minimize disruptions in traffic and bus routes.
- This project will affect traffic along 4th Street from Nidaros to Morefield and some minor disturbances to 5th Street. It is not anticipated that the impacts will last a significant period of time. There may be slight disruptions to water service during the project. Disruptions in service will be coordinated to the maximum extent possible throughout construction. In addition, a project website will be created and updated on a biweekly basis to track construction progress for all residents.
- ISG will provide on-site construction observation for the project, please do not hesitate to reach out with any questions as this project progresses.

Council Action for Consideration: None

Oak & Ash Improvements – Project Construction Phase

- A preconstruction meeting is scheduled for Thursday, April 18th at 9:00 am.
- Project schedule will be determined in the following week based on the provided schedule from Earthwork Enterprise. The following contract dates are per the project's contract.
 - Anticipated Start Date: **Summer 2024**
 - Substantial Completion Date: **October 15th, 2024**
 - Final Completion Date: **November 15th, 2024**



- This project will affect residents along Ash Avenue, Oak Avenue, and 2nd Street. Notices will be provided to affected residents on construction timeline and information on construction durations. In addition, a project website will be created and updated on a biweekly basis to track construction progress for all residents.
- ISG will provide on-site construction observation for the project, please do not hesitate to reach out with any questions as this project progresses.

Council Action for Consideration: None.

Main Lift Station Improvements – Project Permitting Phase

- The Main Lift Station project includes the installation of a new lift station near the existing lagoons. The lift station will be placed to facilitate future expansion of the lagoons as needed to accommodate the growth in the City. The project is currently under permitting through DANR. The following schedule is anticipated for the project:
 - February 2024 – Permitting + finalizing plans and specifications.
 - May 14th – Council Approval of plans and specifications (Anticipated)
 - May 2024 – Advertise project for bids
 - June 11th – Award construction contract
 - Summer/Fall of 2024 – Construction

Baltic Heights Park

- ISG will assist SECOG with the necessary items for the Land and Water Conservation Fund (LWCF) grant. The application for the grant would include ballfield improvements or basketball/pickleball improvements. The grant does require a 50% match.

Council Action for Consideration: None.